BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Construction of RO Plant in ward no.12 Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.15.00 Lakhs EE/DD/TS/45/2019-20 Dt:29.01.2019
3	Amount of Tender	Rs.1367807/-
4	Job Code No	012-19-000015
5	Name & Address of the contractor	Sri Govind G #150, 1st main, Sheshadripuram, Opp CTO Office, Bangalore 560020.
6	Agreement No & Date	EE/DD/AGR/47/2020-21 Date:24.06.2020
7	No & Date Under which the work order has been issued	EE/DD/WO/47/2020-21 Date: 24.06.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	—
10	Date of receipt of application in Sub Division	
11	Weather time extended	—
12	Due date of Starting the work	—
13	Due date of Completion of the work	〃
14	Actual Date of Completion of the work	24/12/21
15	Progress achieved during first extension	
16	Time extension period applied for	upto 31/12/2021
17	No of Days	428 days
18	Time Extension Recommended	AE-12

Time Extension may be granted for 428 days with a fine of 3% /day

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ 12. ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ. ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ. ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ನಗರ
ದಾಸರಹಳ್ಳಿ ವಲಯ. ಬೆಂಗಳೂರು

Scanned by CamScanner